

EXHIBIT B



Aviation Capital Program Report - Financial Status

Contract No.	Project Description	Project Phase	Estimated Completion Date	FY 2021-22 Adopted Budget Amount	Current Approved Budget Amount	Prior Expenditures	Current Month Expenditures	Cumulative Expenditures to Date	Expenditures Indicator at 30%	Expenditures Indicator at 60%	Expenditures Indicator at 90%	Comments
A19-MDAD-02	Notice to Professional Consultants - Facility Design and Construction Inspection Services	Awarded	09/25/25	\$ 22,055,000.00	\$ 22,055,000	\$ 63,670	\$ 83,071	\$ 146,741	-	-	-	Project awarded on 1/19/2022.
A19-MDAD-01	MIA Terminal Wide Re-roofing and Lightning System Upgrades	Awarded	09/25/27	\$ 14,232,603.00	\$ 14,232,603	\$ 1,074,179	\$ 50,220	\$ 1,124,399	-	-	-	Project awarded on 9/1/2021.
E20-MDAD-03	Photogrammetric Mapping, Topographic, Planimetric and Light Detection and Ranging (LIDAR) Services	Awarded	10/23/27	\$ 8,298,193.75	\$ 8,298,194	\$ -	\$ -	\$ -	-	-	-	Project awarded on 7/17/2022.
MDAD-CIP-V009A	Miami Executive Airport (TMB) Runway Incurison Mitigation (RMI)	Awarded	05/04/23	\$ 15,856,216.00	\$ 13,301,531	\$ 6,232,095	\$ 510,017	\$ 6,742,112	X	-	-	Project awarded on 7/30/2020.
	TOTAL			\$ 60,442,013	\$ 57,887,328	\$ 7,369,944	\$ 643,309	\$ 8,013,253				