

EXHIBIT B



Aviation Capital Program Report - Financial Status

Contract No.	Project Description	Project Phase	Estimated Completion Date	FY 2020-21 Adopted Budget Amount	Current Approved Budget Amount	Prior Expenditures	Current Month Expenditures	Cumulative Expenditures to Date	Expenditures Indicator at 30%	Expenditures Indicator at 60%	Expenditures Indicator at 90%	Comments
A19-MDAD-02	Notice to Professional Consultants - Facility Design and Construction Inspection Services	Pre-Award	09/25/25	\$ 22,055,000.00	\$ -	\$ -	\$ -	\$ -	-	-	-	
A19-MDAD-01	MIA Terminal Wide Re-roofing and Lighting System Upgrades	Pre-Award	09/25/27	\$ 14,232,603.00	\$ -	\$ -	\$ -	\$ -	-	-	-	
E20-MDAD-03	Photogrammetric Mapping, Topographic, Planimetric and Light Detection and Ranging (LiDAR) Services	Pre-Award	10/23/27	\$ 8,298,193.75	\$ -	\$ -	\$ -	\$ -	-	-	-	
MDAD-CIP-V009A	Miami Executive Airport (TMB) Runway Incursion Mitigation (RIM)	Awarded	09/30/22	\$ 15,856,216.00	\$ 13,301,531	\$ 275,114	\$ 355,407	\$ 630,520	-	-	-	Project awarded on 7/30/2020.
	TOTAL			\$ 60,442,013	\$ 13,301,531	\$ 275,114	\$ 355,407	\$ 630,520				